

Northline TC & Garage Project Schedule Dates

Updated: 8/29/2023

Milestone	Early Completion Dates	Standard Completion Dates
Submit Revised CE to FTA for Approval	12/21/2022	12/22/2022
FTA Comments on submitted CE	1/3/2023	1/9/2023
FTA CE Approval	1/9/2023	1/9/2023
METRO Public Involvement as negotiated with FTA	2/9/2023	2/24/2023
Close on Property with Documentation	1/31/2023	2/10/2023
Designer Reconvene	1/5/2023	1/12/2023
Assemble 100% Set for COH Submission	2/15/2023	2/15/2023
COH Plan Review and Approval Process	9/13/2023	10/14/2023
Obtain COH approved plan set	10/22/2023	10/29/2023
Parallel Design Task - CPE No Objections Letter	9/5/2023	10/20/2023
Parallel Design Task - Obtain HCC Easement	10/22/2023	12/5/2023
Parallel Design Task - Replat Property	2/17/2024	4/18/2024
Construction Contractor Selection	4/6/2024	4/6/2024
Complete TC & Garage Construction	7/10/2025	9/9/2025
Inspections, Permit and Testing	9/20/2025	9/27/2025
Full Operation on constructed TC & Garage	9/20/2025	9/27/2025
Disposition of Existing Property	10/8/2025	10/15/2025

Note:

Tasks completed are shown green.

COH review and Construction Contractor Selection times to be determined.

Updated per CPE meeting 8/23/23.

